

## **INSTANTANEOUS PARAMETERS (1.0.94.91.0.255)**

Meter Serial Number (0.0.96.1.0.255) M22445500125 Download time(RTC) 19/06/2026 13:58:12 (DD/MM/YYYY HH:MM)

|                    |     |                |     |               |     |
|--------------------|-----|----------------|-----|---------------|-----|
| Consumer name      | N A |                |     | Mobile No.    | N A |
| Consumer Id        | N A | Connection No. | N A | Location Name | N A |
| Type of Connection | N A | Circle         | N A | City          | N A |
| Sub Station        | N A | Division       | N A | State         | N A |
| Sanctioned Load    | N A | Sub Division   | N A | Pin Number    | N A |
| Feeder Loaction    | N A | DT Location    | N A | Pole Location | N A |

Meter Type (0.0.94.91.9.255) 8(3ph 4wire LT-CT Smart Meter) Manu. Name (0.0.96.1.1.255) HPL Electric & Power Ltd.

Internal CT Ratio (1.0.0.4.2.255) 1 Firmware Version (1.0.0.2.0.255) 944.16

Internal PT Ratio (1.0.0.4.3.255) 1 Meter Year of Manufacture (0.0.96.1.4.255) 2024

| Parameter Name                           | OBIS Code - Attribute | Value                                   |
|------------------------------------------|-----------------------|-----------------------------------------|
| RTC - Date & Time                        | 0.0.1.0.0.255-2       | 19/06/2026 13:58:07 DD/MM/YYYY HH:MM:SS |
| Current - IR                             | 1.0.31.7.0.255-2      | 2.34 A                                  |
| Current - IY                             | 1.0.51.7.0.255-2      | 3.37 A                                  |
| Current - IB                             | 1.0.71.7.0.255-2      | 2.95 A                                  |
| Voltage - VRN                            | 1.0.32.7.0.255-2      | 234.384 V                               |
| Voltage - VYN                            | 1.0.52.7.0.255-2      | 234.771 V                               |
| Voltage - VBN                            | 1.0.72.7.0.255-2      | 236.277 V                               |
| Signed PF - R Phase                      | 1.0.33.7.0.255-2      | 0.913                                   |
| Signed PF - Y Phase                      | 1.0.53.7.0.255-2      | 0.968                                   |
| Signed PF - B Phase                      | 1.0.73.7.0.255-2      | 0.939                                   |
| Power Factor - PF                        | 1.0.13.7.0.255-2      | 0.946                                   |
| Frequency                                | 1.0.14.7.0.255-2      | 50.03 Hz                                |
| Apparent Power - kVA                     | 1.0.9.7.0.255-2       | 1.884 kVA                               |
| Signed Active Power - kW (+I;-E)         | 1.0.1.7.0.255-2       | 1.783 kW                                |
| Signed Rective Power - kVAr (+Lag;-Lead) | 1.0.3.7.0.255-2       | 0.61 kVAr                               |
| Number of Power Failures                 | 0.0.96.7.0.255-2      | 0579                                    |
| Cumulative Power Failure duration        | 0.0.94.91.8.255-2     | 6390:34 HH:MM                           |
| Cumulative Tamper Count                  | 0.0.94.91.0.255-2     | 2233                                    |
| Cumulative Billing Count                 | 0.0.0.1.0.255-2       | 18                                      |
| Cumulative Programming Count             | 0.0.96.2.0.255-2      | 05                                      |
| Billing Date                             | 0.0.0.1.2.255-2       | 01/06/2026 00:00 DD/MM/YYYY HH:MM       |
| Cumulative Energy - kWh(I)               | 1.0.1.8.0.255-2       | 15470.530 kWh                           |
| Cumulative Energy -kWh(E)                | 1.0.2.8.0.255-2       | 1032.480 kWh                            |
| Cumulative Energy - kVArh - Q1           | 1.0.5.8.0.255-2       | 4594.260 kVArh                          |
| Cumulative Energy - kVArh - Q2           | 1.0.6.8.0.255-2       | 367.340 kVArh                           |
| Cumulative Energy - kVArh - Q3           | 1.0.7.8.0.255-2       | 13.320 kVArh                            |
| Cumulative Energy - kVArh - Q4           | 1.0.8.8.0.255-2       | 13.860 kVArh                            |
| Cumulative Energy - kVAh(I)              | 1.0.9.8.0.255-2       | 16265.160 kVAh                          |
| Cumulative Energy - kVAh(E)              | 1.0.10.8.0.255-2      | 1171.410 kVAh                           |
| MD - kW(I)                               | 1.0.1.6.0.255-2       | 4.114 kW                                |
| MD kW(I) - Date & Time                   | 1.0.1.6.0.255-5       | 06/06/2026 21:30 DD/MM/YYYY HH:MM       |
| MD kVA(I)                                | 1.0.9.6.0.255-2       | 4.174 kVA                               |
| MD kVA(I)- Date & Time                   | 1.0.9.6.0.255-5       | 06/06/2026 21:30 DD/MM/YYYY HH:MM       |
| Defraud kWh                              | 1.0.181.8.0.255-2     | 0 kWh                                   |
| Neut Current                             | 1.0.91.7.0.255-2      | 1.234 Amp                               |
| THD I% -IR                               | 1.0.31.7.124.255-2    | 51 %                                    |
| THD I% -IY                               | 1.0.51.7.124.255-2    | 32 %                                    |
| THD I% -IB                               | 1.0.71.7.124.255-2    | 38 %                                    |
| THD V% - Rph                             | 1.0.32.7.124.255-2    | 0 %                                     |
| THD V% - Yph                             | 1.0.52.7.124.255-2    | 0 %                                     |
| THD V% - Bph                             | 1.0.72.7.124.255-2    | 0 %                                     |
| Temperature                              | 0.0.96.9.128.255-2    | 36.9 C                                  |
| RSRP                                     | 0.1.96.12.6.255-2     | -90                                     |
| RSRQ                                     | 0.1.96.12.7.255-2     | -15                                     |
| SNR                                      | 0.1.96.12.8.255-2     | 15                                      |
| Signal strength (CSQ value)              | 0.1.96.12.5.255-2     | 28                                      |
| Fundamental kWh-I                        | 1.0.129.8.0.255-2     | 15390.47 kWh                            |